

# Weekly Progress Report

Main St., STH 20/83, Village of Waterford

WisDOT Project ID: 2250-12-70



Date 11/15/2019

## Contractor's Work Activities

### Current week:

- Retaining wall construction
- Permanent signing installation
- Pavement marking installation
- Bridge abutment and pier cap construction

### Week of November 18:

- Concrete sidewalk installation
- Pavement marking installation
- Bridge pier construction
- Retaining wall construction
- Bridge abutment construction
- Concrete pavement installation

## Summary

The cold temperatures and snowfall have slowed many work activities this week, but bridge and retaining wall work carried on. Temperatures look to be closer to normal next week, so there is a slate of activities planned, including concrete sidewalk placement, concrete pavement placement, electrical work, and pavement marking work. Bridge and wall work will also push-ahead in the coming weeks.



Bridge east abutment piling installation

MON NOV 18		Cloudy	35°/24°	20%	WNW 5 mph
TUE NOV 19		Partly Cloudy	38°/26°	20%	WSW 6 mph
WED NOV 20		Partly Cloudy	38°/30°	20%	WSW 3 mph
THU NOV 21		Rain/Snow Showers	36°/21°	50%	NW 9 mph
FRI NOV 22		Partly Cloudy	31°/21°	20%	WNW 10 mph
SAT NOV 23		Partly Cloudy	35°/21°	10%	W 9 mph
SUN NOV 24		Partly Cloudy	31°/20°	10%	WNW 9 mph
MON NOV 25		Partly Cloudy	30°/19°	20%	WNW 9 mph
TUE NOV 26		Partly Cloudy	30°/20°	20%	WNW 9 mph
WED NOV 27		Partly Cloudy	30°/21°	20%	WNW 9 mph

Weather Forecast

**Project Contact:**  
**Nathan Schlegel, P.E.**  
Project Leader

(414) 526-1620  
Nathan.Schlegel@jacobs.com