

# Weekly Progress Report

Main St., STH 20/83, Village of Waterford

WisDOT Project ID: 2250-12-70



Date 11/8/2019

## Contractor's Work Activities

### Current week:

- Retaining wall construction
- Electrical conduit and base installation
- Permanent signing installation
- Concrete sidewalk installation
- Concrete pavement installation
- Pavement marking installation

### Week of November 11:

- Retaining wall construction
- Concrete sidewalk installation
- Bridge pier construction
- Bridge abutment construction
- Electrical conduit and base installation

## Summary

Electrical work, including traffic signals and lighting are ongoing, and concrete sidewalk installation is under way in the downtown area. A few remaining areas of concrete pavement are planned to be placed in the coming days. The cold temperatures and snowfall have slowed work activities somewhat, but contractors are pushing ahead as much as possible.

At the bridge, pier cap and abutment construction underway.

Retaining wall construction continues near the bridge and near Jefferson & Main.



Concrete sidewalk installation, near 3<sup>rd</sup> & Main Street

MON NOV 11		AM Snow Showers	24°/8°	40%	NNW 12 mph
TUE NOV 12		Sunny	20°/7°	0%	NW 14 mph
WED NOV 13		Mostly Cloudy	25°/20°	20%	SSW 12 mph
THU NOV 14		Partly Cloudy	31°/15°	10%	WNW 6 mph
FRI NOV 15		Sunny	33°/19°	10%	WSW 6 mph
SAT NOV 16		Partly Cloudy	37°/25°	10%	SSW 9 mph
SUN NOV 17		Partly Cloudy	36°/24°	20%	WNW 7 mph
MON NOV 18		Mostly Cloudy	34°/27°	20%	WSW 8 mph
TUE NOV 19		PM Rain/Snow	35°/26°	40%	W 11 mph
WED NOV 20		Mostly Cloudy	32°/24°	20%	WNW 11 mph

Weather Forecast

**Project Contact:**  
**Nathan Schlegel, P.E.**  
Project Leader

(414) 526-1620  
Nathan.Schlegel@jacobs.com