

Weekly Progress Report

Main St., STH 20/83, Village of Waterford

WisDOT Project ID: 2250-12-70



Date 8/30/19

Contractor's Work Activities

Current week:

- Grading and excavation
- Storm sewer installation
- Retaining wall construction
- Electrical conduit installation
- Concrete curb and gutter installation
- Concrete pavement installation
- Misc. erosion control
- Stage 2 Bridge Demolition

Week of September 2:

- Storm sewer installation
- Grading and excavation
- Stage 2 Bridge Demolition
- Curb and gutter installation
- Retaining wall construction
- Concrete curb and gutter installation
- Concrete pavement installation

Summary

Concrete curb & gutter and concrete pavement installation continue to be the primary work activities on the project. The focal point for this work is at the side roads that intersect with HWY 20/83 at the western end of the project. Concrete curb ramp construction is under way, and concrete sidewalk installation is beginning as well. Grading and storm sewer work are ongoing, with these activities primarily focused on First Street and Main Street.

At the bridge, stage 2 demolition is underway.

Retaining wall construction continues near the bridge and near Jefferson & Main Street.



Stage 2 Bridge Demolition

| | | | | | |
|--------------|--|------------------|---------|-----|-----------|
| MON SEP 2 | | Partly Cloudy | 79°/62° | 20% | W 5 mph |
| TUE SEP 3 | | AM Thunderstorms | 85°/54° | 40% | SW 18 mph |
| WED SEP 4 | | Sunny | 68°/49° | 10% | N 9 mph |
| THU SEP 5 | | Mostly Sunny | 70°/52° | 20% | SE 8 mph |
| FRI SEP 6 | | Partly Cloudy | 72°/46° | 20% | W 14 mph |
| SAT SEP 7 | | Mostly Sunny | 65°/45° | 10% | NNW 9 mph |
| SUN SEP 8 | | Partly Cloudy | 64°/48° | 20% | NE 8 mph |
| MON SEP 9 | | Partly Cloudy | 68°/50° | 20% | SSE 8 mph |

Weather Forecast

Project Contact:

Nathan Schlegel, P.E.

Project Leader

(414) 526-1620

Nathan.Schlegel@jacobs.com