

Weekly Progress Report

Main St., STH 20/83, Village of Waterford

WisDOT Project ID: 2250-12-70



Date 10/11/2019

Contractor's Work Activities

Current week:

- Retaining wall construction
- Electrical conduit and base installation
- Asphalt paving
- Concrete pavement installation
- Bridge demolition
- Topsoil and sod installation

Week of October 14:

- Asphalt paving
- Grading and excavation
- Bridge pier construction
- Retaining wall construction
- Electrical conduit and base installation
- Concrete pavement installation

Summary

Concrete pavement work on the project is significantly complete, and concrete curb & gutter and sidewalk are ongoing. Asphalt work is ongoing on many of the intersection side roads of STH 20/83, and that work is expected to be complete by early next week. Electrical work, including traffic signals and lighting are in full swing. Sod installation continues at the west end of the project.

At the bridge, stage 2 pier piling installation/drilling is complete. Demolition of existing piers and abutments is ongoing, and abutment pile installation should begin soon.

Retaining wall construction continues near the bridge and near Jefferson and Main.



Concrete paving at Beck Street

MON OCT 14		Partly Cloudy	49°/34°	10%	W 8 mph
TUE OCT 15		Showers	53°/36°	60%	SSW 9 mph
WED OCT 16		Mostly Cloudy	47°/34°	10%	NW 13 mph
THU OCT 17		Partly Cloudy	53°/41°	10%	SW 9 mph
FRI OCT 18		Partly Cloudy	58°/44°	20%	SW 14 mph
SAT OCT 19		PM Showers	62°/47°	30%	SSW 11 mph
SUN OCT 20		Showers	60°/49°	50%	SSE 10 mph
MON OCT 21		Showers	59°/44°	50%	SSE 11 mph
TUE OCT 22		Showers	55°/41°	40%	W 11 mph
WED OCT 23		AM Showers	53°/38°	40%	W 12 mph

Weather Forecast

Project Contact:
Nathan Schlegel, P.E.
Project Leader

(414) 526-1620
Nathan.Schlegel@jacobs.com